

Office of the Sangguniang Bayan
EXCERPT FROM THE MINUTES OF THE 11th REGULAR SESSION OF THE 15th
SANGGUNIANG BAYAN OF MANOLO FORTICH, BUKIDNON WHICH WAS HELD
AT THE SANGGUNIANG BAYAN SESSION HALL ON OCTOBER 5, 2007.

PRESENT:

HON. HILARIO B. PAUSANOS, JR.

HON. EVELIO E. CORDOVEZ
HON. ALEX D. PAYANGGA
HON. MIGUEL D. DEMATA
HON. VICTORIO G. DAGUNLAY
HON. WARLEO A. GOAYAN
HON. DIOSDADO N. DITONA
HON. RONULFO D. GANAS
HON. VISMINDA Q. DUMOTAN
HON. LEONILO G. TILAP

Presiding Officer
Municipal Vice Mayor
Majority Floor Leader
Sangguniang Bayan Member
Sangguniang Bayan Member
Sangguniang Bayan Member
Sangguniang Bayan Member
Sangguniang Bayan Member
Sangguniang Bayan Member
Sangguniang Bayan Member
Liga ng mga Brgy Rep.

ABSENT:

HON. KARLO ENRICO A. ALOMBRO

Sangguniang Bayan Member
SK Federation Rep.

RESOLUTION NO. 2007-68A
(11th Regular Session)

Introduced by: Hon. Evelio E. Cordovez

RESOLUTION RECONSIDERING RESOLUTION NO. 2007-45A, DATED AUGUST 29, 2007 DENYING THE LETTER REQUEST OF L.T. GERSAN CONSTRUCTION THRU ITS PROJECT MANAGER ISAGANI BARCELONA, SEEKING TIME EXTENSION FOR THE COMPLETION OF THE WATER PROJECT FROM SEPTEMBER 1, 2007 TO NOVEMBER 10, 2007 BY EXTENDING THE FINAL COMPLETION PERIOD OF THE PROJECT TO DECEMBER 30, 2007.

WHEREAS, last Sept. 24, 2007, the **Project Management Office (PMO)** and the **Technical Working group (TWG)** of the water project decided to convene a special and emergency meeting together with a representative of the Committee on Audits regarding the failure of **L.T. Gersan Construction** to complete the water project in spite of the lapse of the final agreed completion date of September 1, 2007;

WHEREAS, it was agreed by the **PMO** and **TWG** to finally notify **L.T. Gersan Construction** on the firm's position whether it was still interested to complete the project least the Construction Project Contract entered into by and between the **Local Government Unit of Manolo Fortich, Bukidnon** and **L.T. Gersan Construction** will now be terminated;

WHEREAS, on a September 24, 2007 letter sent by the **PMO** and **TWG** to **L.T. Gersan Construction** thru its Project Manager, Isagani Barcelona, the latter, signified its firm's willingness to continue and finish the water project by affixing his signature on the said letter and hereto attached as **Annex "A"**;

WHEREAS, in addition thereto, **L.T. Gersan Construction** presented to the **PMO** and **TWG** through its covering letter, dated Sept. 27, 2007 its **CATCH-UP PLAN** for the final completion of the water project not later than **December 30, 2007** and hereto attached as **Annexes "B-1" and "B-2"**;



WHEREAS, after an exhaustive analysis and scrutiny of the said **CATCH-UP PLAN** presented by **L.T. Gersan Construction**, the **PMO** and **TWG** have concluded that the plan is doable and achievable in completing the water project within the extended completion date on **December 30, 2007**;

WHEREAS, it is the considered judgment and conclusion of the **PMO** and **TWG** that for and in the best interest that a request for the Sangguniang Bayan to reconsider its **Resolution No. 2007-45A**, denying the extension of the completion date of the water project sought by **L.T. Gersan Construction** from September 1, 2007 to December 30, 2007 be granted by the Honorable Body;

WHEREAS, finally, it is recommended by the **PMO** and **TWG** that in the event that the contractor, **L.T. Gersan Construction** fails to complete the project on **December 30, 2007**, incurred negative slippage of the project and all other liquidated damages accruing thereto shall be reckoned from **September 1, 2007**;


NOW THEREFORE, on motion of Hon. Evelio Cordovez and unanimously seconded by the members present, it was **RESOLVED**,

AS IT IS HEREBY **RESOLVED**, Reconsidering Resolution No. 2007-45A, Dated August 29, 2007 Denying The Letter Request Of L.T. Gersan Construction Thru Its Project Manager Isagani Barcelona, Seeking Time Extension For The Completion Of The Water Project From September 1, 2007 To November 10, 2007 By Extending The Final Completion Period Of The Project To December 30, 2007.


RESOLVED FURTHER, to furnish copies of this resolution to the Office of the Municipal Mayor, the Project Management Officer, the Technical Working Group, the Water District, the Project Contractor and the Local Finance Committee for their information and guidance.

APPROVED: October 5, 2007. Without 3rd Reading.

CERTIFIED CORRECT:


LYDIA O. LASTIMOSA
Secretary to the Sanggunian

ATTESTED:


HILARIO B. PAUSANOS, JR., M.D.
Presiding Officer
Municipal Vice Mayor